

PW805 CONSTRUCTION NOTICE

OFFICE OF FACILITIES DEVELOPMENT AND OPERATIONS Facilities Development and Capital Budget Division 516 High St. MS-9122, Bellingham, WA 98225-9122 (360) 650-3551 (Fax) 650-2898

RIDGEWAY OMEGA PORCH RETAINING WALL REPAIR

Public Works Project Number PW805

ScoCon LLC and their team will work under the direction of WWU Facilities Development & Operations (FDO) to repair and reinforce connections of the porch to the concrete retaining wall below.

This project will start on Monday, OCTOBER 9, 2023

CONSTRUCTION SCHEDULE

Monday thru Friday: 8:00am-9:30am (no noise) 9:30am-5:00pm (noise) 5:00pm-6:00pm (no noise / clean up). Weekends and Holidays: no work unless approved five (5) business days in advance by UR Facilities.

<u>WEEK OF OCT 8 – 14</u>

- Mobilize, install controls and fencing
- Saw cut asphalt
- Temporary bracing removal and reinstallation

WEEK OF OCT 15 - 21

- Temporary bracing removal and reinstallation
- Forming wall

WEEK OF OCT 22 - 28

- Rebar installation
- Shotcrete wall
- Backfill and asphalt patch
- Core drilling

WEEKS OF OCT 29 - NOV 25

Concrete curing

WEEK OF OCT 26 - DEC 2

- Temporary bracing removal
- Grout wall
- Demobilization

STUDENT EXPERIENCE IMPACTS EXPECTED:

DETOURS:

• Road is shutdown; no vehicles, no bikes, no pedestrians; use caution and follow posted detour signage.

NOISE & VIBRATIONS:

- Hammering, saw cutting and core drilling is expected; building vibrations may occur
- Equipment back-up beepers, cement trucks and pump noises will

DUST & ODORS:

- Construction related dust is expected; water will be used to control excessive dust
- Metal cutting and diesel fumes from equipment may be experienced

UR FACILITIES CONTACT: Terence Symonds, 360 650-7322, <u>terence.symonds@wwu.edu</u> FDO PROJECT MANAGER: Doug MacLean, 360 650-3791, <u>doug.maclean@wwu.edu</u>



